

## Andscott Drive/BCSC Update

---

From: John Voigt (jpvoigt@brownsburg.k12.in.us)

To: joshua.lents@yahoo.com

Date: Wednesday, March 3, 2021, 11:41 AM EST

---

Good morning, Josh.

With the survey stakes that went up earlier this week I want to provide a quick update.

On the windscreen, once the snow piles against the fence had melted down, the screen was installed. As part of the buffer planting (update below), the fence will be relocated to accommodate the plantings. Once the relocation work is completed, the windscreen will be reinstalled and maintained at least until the plantings mature. I'm considering this item closed out.

On the lighting shrouds, the electrical contractor is expecting the permanent shroud materials to arrive by the end of next week (3/12/21) and will then install the shrouds over the following two weeks; this work should be 100% complete no later than April 2 at the latest.

Finally, on the buffer, I reviewed the staking yesterday and believe there are still several adjustments to be made but, in general, the stakes are "correct". I've clipped the landscape plan below and here are a few explanatory notes:

- The survey stakes are color-coded – green for the center points of trees/shrubs, yellow for the centerline of the relocated fence, and orange marking walking path edges (FYI, the relocated walk will match the current walk width, but the stakes are offset 3' back from the pavement edge to allow the walk to be installed).
- The trees are primarily evergreens of three different types, but the landscape architect has added a few non-evergreens to fill in the gaps between the tops of the evergreens and allow the buffer to fill in without blocking the walk down low. There are also a few shrubs along the walk to help in blocking sightlines and headlights in the area of the walk itself.
- In the diagram below, the green-shaded circles representing the trees are drawn at approximately 75% of the mature size of the trees. This means what will be planted will not necessarily be this large, but also means we can project how much coverage we will obtain from the trees and ensure we're not planting trees too close to one another. Any existing trees are marked on the drawing but are not represented to scale. The new fence alignment is marked in yellow, and the new walk alignment is shaded in grey.
- The exact schedule for this work is still in process but we expect the sidewalk to be taken back out of service over Spring Recess (March 22 through April 2) to allow the walk and fence to be

relocated. The intention is to have the walk back open for the resumption of school on April 5. The plantings will be installed in April and May as other plantings and lawn are being installed on the project.



As always, if you have any questions, please let me know.

John



**JOHN VOIGT**  
**CHIEF OPERATIONS OFFICER**

**BROWNSBURG COMMUNITY SCHOOL CORPORATION**

310 Stadium Drive  
Brownsburg, IN 46112  
(O) 317-852-5726 x2090  
(F) 317-852-1015  
[www.brownsburg.k12.in.us](http://www.brownsburg.k12.in.us)